



J&K Economic Reconstruction Agency
Hotel Tramboo Continental, Dalgate, Srinagar
13 C/C Gandhi Nagar, Jammu



The Principal Secretary to Govt.
Planning & Development Deptt.
Civil Secretariat, Jammu.

No: ERA/222/909(Adm)/6396
Date: 14-8-2012

Sub:- Starred AQ No:57 by Shri Shri Chowdhary Zulfikar Ali.

Sir,

Undersigned is directed to refer to your letter
No: PD/2011-12/Coord-101/SAQ/57 dated 09.02.2012 and to
enclose reply to the above quoted AQ along with supplementary
Information.

Yours faithfully


Administrative Officer

J&K ERA

Encl: One pages

Subject :- Starred AQ No. 57 raised by Sh. Chowdhary Zulfikar Ali will the Government state.

Name of project	Approved Cost	Cumulative expenditure upto January 2012	Likely Cumulative expenditure upto March 2012	Physical Progress	Expected date of completion
MPIR - 2151-IND.	1611 Crore	1344 crore	1360 Crore	80%	31-December-2012
JKUSDIP- 2331-IND.	292 Crore	96 Crore	100 Crore	40%	All the sub-projects except for sewerage network in Jammu West shall be completed by October - 2012. Sewerage packages will be completed by December -2013

W. M. S.
Adm. Officer / DF

**Government of Jammu & Kashmir
Planning & Development Department
Civil Secretariat, J&K, Jammu**

Top Priority

No. PD/2011-12/Coord-101/SAQ/57.
Dated:09.02.2012.

Subject: Starred AQ No:57 raised by Sh. Chowdhary Zulfikar Ali.

Principal Secretary/Commissioner Secretary to Govt. CEO ERA
Deptt. may kindly refer this office earlier communication regarding above quoted **Starred AQ** where under information regarding following parts was requested:

- i. "the details of the projects sanctioned under PMRP along with their estimated cost , physical and financial achievement made as on date as also the expected date of their completion".*
- ii. "whether it is a fact that GOI has constituted a Special Task Force (STF), if so the details of recommendations made by it so far and the status of the implementation of the recommendations" the details of v*

Departments are once again requested to kindly furnish the reply by Monday, the 13th of February, 2012 positively as per below given format:

(Rs. in crore)

Name of project	Approved Cost	Cumulative expenditure upto January 2012	Likely cumulative expenditure ending March 2012	Physical Achievement	Expected date of completion

Matter may kindly be treated as most urgent.



Asstt. Director (Coord)
Planning & Development Deptt.

Principal/Commissioner/Secretary to Government,
CEO ERA Department