DELAY OVER JCR FLYOVER CONSTRUCTION

Daily Rising Kashmir Feb 01, 2019

Second penalty of Rs 2 Cr imposed on contractor: JKERA

RISING KASHMIR NEWS

Srinagar, Jan 31: Jammu and Kashmir Economic Reconstruction Agency (JKERA) has imposed a second penalty of two crore rupees on the contractor (M/s Simplex Infrastructure Limited) executing work on the Jehangir Chowk-Rambagh Flyover.

In a statement Chief Executive Officer JKERA, Dr. Raghav Langer said the M/s Simplex Infrastructure Ltd. (SIL) has been penalized for its failure to complete the second phase of the flyover, that is Rambagh-Alochibagh stretch.

Dr. Raghav said as per the revised time schedule submitted by M/s Simplex Infrastructure Limited had to complete the structural portion of second phase of the flyover project by 31st December 2018. However, the same has now got delayed tillend of February 2019 due to suboptimal mannower, material and



machinery deployed by the contractor.

The Chief Executive Officer said the strict monitoring of milestones for the mega project is being done on a continuous basis and the contractor shall be penalized under relevant sections of contract agreement for delaying the work. It may be recalled that in the month of October 2018 the contractor has already been penalized with an initial penalty of Rs. 1.25 crore by J&K ERA.

He has directed the project staff

to impose employer's claims under relevant clauses on the contractor for delays in the project and additional burden being put on the state exchequer on account of salaries of employees and extension of tenure of the Design & Supervision Consultants deployed on the project by the Government, Dr. Raghay said ERA is constantly engaged with the contractor to ensure that the remaining structural works that include erection of girders, laying of deck slabs, retaining walls, etc. on 3rd phase of the flyover from Alochibagh to Jehangir Chowk gets completed as per agreed timelines. It has been reiterated to the contractor to professionally execute the contract agreement or face the brunt of action in future as well.

The contractor is supposed to make the complete stretch of flyover motorable by June 2019 as per his submitted work plan, the CEO informed.