



The Principal Secretary to Govt. Public Works (R&B) Department, Civil Secretariat, Jammu.

No:ERA/CEO/909/Adm/6584 Date: 29-02-2012

Sub:- Starred AQ No:994: by Smt. Bimla Luthra

Sir,

I am directed to enclose the reply of above quoted AQ for further appropriate action.

Yours faithfully

Administrative Officer

Encl: One pages

## Sub: Starred AQ No.994: Smt. Bimla Luthra.

With reference to above mentioned AQ, it is submitted as under:

Laying of sewerage network is currently in progress in the areas of Bakshi Nagar, Dogra Mohalla, Shiv Nagar, Shakti Nagar, Janipur, Toph Sherkhania, Jaggi Darbar and Bhawani Nagar falling in Jammu West Assembly constituency through J&K ERA under ADB funded project namely "Jammu & Kashmir Urban Sector Development Investment Program (JKUSDIP). The works are covered under 3 contract packages allotted to a Pune based Agency namely Trans Tech Technology (TTT). The total cost of the work is around Rs 106.72 crores and the cumulative expenditure ending January 2012 is Rs.17.40 crores. The work was physically taken up in December 2009 and is likely to be completed by September 2013. Upon completion the project shall benefit a population of 291000 souls (design population corresponding to year 2036).

The physical scope and progress as on date (28-02-2012) is detailed as under:

## **Physical Scope:**

- Laying of main sewers : 146.00 Km
- Number of Man-holes : 7000
- Number of House connections : 27,500

## Physical Progress:

- Laying of main sewers : 65.00 Km.
- Number of manholes
  890 No.
- Number. of House Connections: Nil
- Percentage progress : 44.52%

(Khalid Muzaffar) . 02 . / 2 Director Central J&K ERA

No:DC/ERA/4960 Dated: 29-02-2012

<u>CEO</u>

01016019100

CEO, SUIDA

## Regarding: - Sewerage Project

יוענטע ט ב ט

Starred A.Q.No.994: Smt. Bimla Luthra: Will the Government please state:-

a/ whether it is a fact that laying of Sewerage pipes under "Sewerage System programme" in Jammu city is lingering on since long due to which the people are facing a lot of problems; and b/ the present status of the project and the steps being taken for its early completion?

(Minister I/C R & B)A

ERA 2455153 ceojksvida@gmail.com

CU I LU LUIE 11.00

. .