



**J&K Economic Reconstruction Agency**

Hotel Tramboo Continental, Dalgate, Srinagar  
13 C/C Gandhi Nagar, Jammu



The Principal Secretary to Govt.  
Planning & Development Deptt.  
Civil Secretariat, Jammu.

No: ERA/CEO/909/Adm/6398


Date: 14-2-2012

Sub:- Starred AQ No:155 by Shri Nizam-Ud-din Bhat, Honble MLA.

Sir,

Undersigned is directed to refer to your letter  
No: PD/CSS/AQ155/Starred/BS/FEB2012 dated 01.02.2012 and to  
enclose reply to the above quoted AQ along with supplementary  
Information.

Yours, faithfully

  
Administrative Officer

J&K ERA

Encl: 1 pages

**J&K Economic Reconstruction Agency**

Hotel Tramboo Continental, Dalgate, Srinagar  
13 C/C Gandhi Nagar, Jammu



**Subject: Starred A.Q No. 155, BY Shri Nizam-Ud-Din Bhat, Hon'ble MLA.**

WILL THE GOVERNEMENT PLEASE STATE:

Question	Reply
a) The present status of Sopore Bandipore road and the details of allied works of the project being executed by ERA and	18 Km's of (5.5 M width) out of total length of 30.57 Km stands macadamized sofar Retaining /Breast Walls 1678 RM, Drains 4350RM Pipe Culverts 67 No. Box Culvert 19 No's and foundation Footing for 1x12M span small Bridge completed.
b) The present status of the construction of Kaloosa bridge and the target date of its completion?	<b>Kaloosa Bridge of 4x25M span.</b> <ol style="list-style-type: none"><li>1. Foundation of 2 Abutments and 3 piers completed</li><li>2. Substructure of 2 Abutments and 3 Piers 95% completed.</li><li>3. Staggering for one span 25 M (P3-A2) Bandipora side for superstructure in progress.</li></ol> <b>The bridge is scheduled to be completed by December,2012.</b>

**Supplementary Information:**

The scheme of Improvement/Up gradation of Sopore Bandipora road sub-project including construction of major bridge of 4x25M span at Kaloosa Bandipora has been taken up in hand in district Baramulla / Bandipora under ERA ADB Loan.

- Original Cost of Scheme : **Rs 34.73 Crore.**
- Revised Cost : **Rs 44.78 Crore** (including Rs 6.21 crore for utility Shifting)  
(Due to change in scope of construction of Major Bridge from 2 span to 4 span and construction of Major Diversion for the Bridge at Kaloosa).
- Expenditure ending Dec, 2011 : **Rs 22.49 Crore**
- Physical progress achieved ending December, 2011 : **47%**

**Administrative Officer**

**URGENT**

Government of Jammu and Kashmir  
Planning and Development Department

No:PD/CSS/AQ155/Starred/BS/Feb.2012  
Dt: 01.02.2012

The Chief Executive Officer,  
J&K ERA,  
Jammu

Sub: Starred AQ No. 155 by Shri Nizam-ud-din Bhat, Hon'ble MLA.

Sir,

Planning and Dev. Department is in receipt of Starred AQ No. 155 from J&K Legislative Assembly Secretariat tabled by Shri Nizam-ud-din Bhat, Hon'ble MLA which reads as under:-

Will the Government please state:-

- a) the present status of Sopore-Bandipora road and the details of allied works of the project being executed by ERA; and
- b) the present status of the construction of Kaloosa bridge and the target date of its completion?

You are accordingly requested to kindly furnish the reply of the aforesaid AQ along with supplementary information to the Planning and Dev. Department at the earliest.

Matter most urgent.

Yours faithfully,

  
(Jyoti Sharma)

Assistant Director, CSS  
Planning and Dev. Department