

## CEO ERA inspects progress of Bikram Chowk flyover

Excelsior Correspondent

JAMMU, Mar 2: CEO, ERA Vinod Sharma along with senior officials of ERA and consultants of the project conducted site

CEO was briefed that out of 53 piers 47 have been completed, out of 47 deck slabs 13 have been laid. A total of 264 precast girders have been hoisted out of girders 369. It was also decided



CEO, ERA Vinod Sharma and others during site inspection at Jammu on Wednesday.

inspection of 1.5 Kms long flyover from Bikram Chowk to Convent School Gandhi Nagar, being constructed at the estimated cost of Rs 71 crore.

Component wise progress of the flyover was discussed and steps to expedite in areas, where progress is lacking. Construction agency directed to expedite overall progress with special emphasis on the critical components.

that as a follow up of to-day site visit, a meeting with principal stakeholders of the project will be held to discuss steps need to be initiated for completion/commissioning of project by December 2016.

Director Jammu, Project Manager, JKUSDIP, Jammu and Team Leaders of Consultancies and other officers of J&K ERA also accompanied CEO during the site visit.

## बिक्रम चौक फ्लाई ओवर के निर्माण का लिया जायजा



ईरा के सीईओ विनोद शर्मा बिक्रम चौक में फ्लाई ओवर निर्माण का जायजा लेते हुए।

जागरण संवाददाता, जम्मू : इकनामिक रिकंस्ट्रक्शन एजेंसी (ईरा) के चीफ एजीक्यूटिव ऑफिसर विनोद शर्मा ने बुधवार को बिक्रम चौक में बन रहे फ्लाई ओवर के निर्माण का जायजा लिया। उन्होंने संबंधित अधिकारियों को कार्य में और तेजी लाने के निर्देश दिए। बिक्रम चौक से कान्वेंट स्कूल तक 1.5 किलोमीटर लंबे इस फ्लाई ओवर के निर्माण पर करीब 71 करोड़ रुपये की राशि खर्च होगी। इस मौके पर सीईओ को अधिकारियों ने बताया कि फ्लाई ओवर के लिए 53 में से 47 पिल्लर बना लिए गए हैं जबकि 47 डेक स्लैब में से 13 को बिछाया जा चुका है। इतना ही नहीं पहले से बने 369 में से 264 ग्राइडर भी लगाए गए हैं। विनोद शर्मा ने अधिकारियों से विस्तृत जानकारी हासिल करने के साथ निर्देश दिए कि काम को और तेजी से पूरा करने के लिए कदम उठाए जाएं ताकि निर्धारित समय से पहले काम पूरा किया जा सके। उन्होंने प्रोजेक्ट में आसपास की जमीन व ढांचों के मालिकों से भी चर्चा की। इस मौके पर अधिकारियों की टीम भी उनके साथ थी।

KASHMIR TIMES 03-03-2016

## CEO, ERA inspects progress of Bikram Chowk flyover

KT NEWS SERVICE

JAMMU, Mar 2: CEO, ERA Vinod Sharma along with senior officials of ERA and consultants of the project conducted site inspection of 1.5 Kms long flyover from Bikram Chowk to Convent School Gandhi Nagar, being constructed at the estimated cost of Rs 71 Crores.

Component wise progress of the Flyover was discussed and steps to expedite in areas, where progress is lacking. Construction agency directed to expedite overall progress, with special emphasis on the critical components.

CEO was briefed that out of 53 no. piers 47 no.



have been completed, out of 47 no. deck slabs 13 no. have been laid. A total of 264 precast girders have been hoisted out of girders 369. It was also decided that as a follow up of to-

day site visit, a meeting with Principal stakeholders of the Project shall be held to discuss steps need to be initiated for completion/ commissioning of project by December 2016.

Director Jammu, Project Manager, JKUSDIP, Jammu and Team Leaders of Consultancies and other officers of J&K ERA also accompanied CEO during the site visit.